

Operator: Emmett Winston, Sr

PM's Name:

M's Number: PM's Email:

Other:

Daily Report

| Date: | |
|-----------------------|--|
| Customer Name: | |
| Job Name: | |
| Job Address: | |
| - | |
| Contact Name: | |
| Contact Number: | |
| Contacts Email: | |
| | |

| Image | Floor | Code | Room # | Comments |
|-------|-------|------|--------|---|
| | | | | The client has three areas that he needs me to GPR for core drilling 3 or 4" holes. Per the |
| | | | | client this is a PT Cable slab. |
| | | | | |
| | | | | |
| 1 | 3 | 3 | n/a | 48"x46" Floor scan. The client wants to drill a 4" hole at K8h. I marked out the following |
| | | | | cables on B, Eh, Hh, Jh and 1" before L. I also marked out a conduit running from A10 to |
| | | | | J10 to M9h. |
| | | | | |
| 2 | 3 | 3 | n/a | 48"x48" Floor scan. The client wants to drill a 3" hole at 1" after G at 3. I marked out the |
| | | | | following cables; lines B, Eh, Hh, Jh and L. |
| | | | | |
| | | | | |
| 3 | 3 | 3 | n/a | 48"x32" Floor scan. The client wants to drill a 3" hole outside of the scan area above the |
| - | | | | M line inside of a wall. I marked out the following cables; lines 2, 3h and 6h. I am |
| - | | | | keeping the client out of 1-4+1". |
| - | | | | |
| 4 | 3 | 3 | n/a | 46"x48" Floor scan. The client wants to drill a 3" hole outside of the scan area above the |
| | | | | M line inside of a wall. I am not seeing the bottom of the slab in this scan. I viewed the |
| | | | | ceiling and there is a beam but the client thought that he was outside of the beam area. |
| | | | | I advised that he is in the beam. I reviewed with Ed Manning and he also confirmed that |
| | | | | we are not see the bottom and that we are in a beam area. |
| | | | | |
| 5 | 3 | 3 | n/a | 48"x48" Floor scan. The client requested that I perform another scan to the left of scan |
| | | | | #4 to see if he would be out of the beam. The client will be drilling inside of a wall on the |
| | | | | I line from 5h 10h to . There is a cable running from Bh1 to C13 and between Gh to J. |
| | | | | The beam starts at 1" before 11 to 13. There is also a vertical cable running on line 8. |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Concrete Visions, LLC 7525 Connelley Dr Suite T Hanover, MD 21076 Office: (410) 766-2210 Fax: (410) 787-8830

http://www.concretevisions.ws